S
625.704
H3fe
June 4,
1984

PLEASE RETURN

Montana State Library
3 0864 1006 6578 8

MONTANA
DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION

JUN 1 1 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620



FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT



ISSUED THE FIRST MONDAY OF THE MONTH

JUNE 4, 1984


DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LINCOLN
FLATHEAD
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
SANDERS
LAKE
PONDERA
TETON
CHOUTEAU
RICHLAND
MCCONE
MINERAL
MISSOULA
LEWIS AND CLARK
CASCADE
FERGUS
PETROLEUM
GARFIELD
DAWSON
PRAIRIE
WIBAUX
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
TREASURE
ROSEBUD
FALLON
CUSTER
GRANITE
POWELL
RAVALLI
JEFFERSON
BROADWATER
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
DEER LODGE
SILVER BOW
BEAVERHEAD
MADISON
PARK
BIG HORN
POWDER RIVER
CARTER
CARBON
YELLOWSTONE NATIONAL PARK
DIVISION CONSTRUCTION SECTIONS
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
COOPERATIVELY WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
SCALE
MILES
Revised Feb. 15, 1970
NORTH DAKOTA
SOUTH DAKOTA
IDAHO
WYOMING

DISTRICT: Missoula
1130 & 1230

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
2 M. East of Trafio-East IR 90-1 (100)64	PMS 20.0 Miles	Final P.I.H.	39	35	Nov. 5 1984
Plains - West F-HES 6-1(18)68	PMS 7.0 Miles	Plans To Checker	36	87	Oct. 29 1984
Mullan Road RS 263-1 (4)1	G, C.S. PMS & Struct. 4.2 Miles	Final P.I.H.	7	33	Sept. 10 1986
Kalispell Strip E 1-2 (24) 121	PMS 1.2 Miles	Prelim. P.I.H.	0	1	Mar. 3 1986
N. of Phillipsburg (Boulder Co.) BRF 19-2 (5) 49	Struct. & Appros.	Prelim P.I.H.	0	1	July 18 1985
Polson Northwest F 5-2 (21) 61	PMS 6.0 Miles	Plans To Checker	30	60	Dec. 5 1984
East Shore Flathead Lake F 52-1 (2) 0	PMS 3.6 Miles	Plans To Checker	11	60	Nov. 28 1984
Flathead Co. Line South F 5-2 (21) 61	G, C.S. & PMS 7.2 Miles	Final P.I.H.	198½	48	Nov. 20 1986
Dixon North RS 212-1(1)0	G, C.S. & PMS 3.2 Miles	Planning Report	0	2	April 6 1988
Elk Hill - Lion Springs F 1-1(17)65	G, C.S. & PMS 3.3 Miles	Final P.I.H.	0	45	May 9 1989
Meadow Creek - South S 508-1 (2) 12	G, C.S. PMS & Struct. 5.5 Miles	Prelim P.I.H.	0	5	Aug 8 1989
Perma Canyon Structs RS 382-1(1)1	Structs & Apps. 1.0 Miles	Plans To Checker	244	55	Dec. 10 1984
Post Creek - Ronan F 5-2 (25) 38	P.M.S. 8.4 Miles	Final P.I.H.	0	3	Mar. 3 1986
Big Forks S. & W FR 52-1(3)18	PMS & Widening 16.9 Miles	Prelim P.I.H.	0	0	Mar. 7 1986
Fisher River Bridge BRF 1-1(15)57	Struct. & Apps.	Planning Report	19	0	July 2 1986

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Sht. 2 of 2

DISTRICT: Missoula
1130 & 1230

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Anaconda E. & W. F 24-1 (15) 5	PMS 2.6 Miles	Final P.I.H.	0	0	Nov. 26 1985
E. of Perma (Magpie Cr.) BRF 6-1 (22) 701	Struct. & Approx.	Prelim. P.I.H.	12 1/2	5	Mar. 12 1987
Clearwater Jct. - East FR 24-1(16) 32	PMS & Widening 23.8 Miles	Prelim P.I.H.	35	5	Nov. 26 1986
Seeley Lake - Inez Lake FR 83-1(3) 15	PMS & Widening 8.3 Miles	Prelim P.I.H.	0	0	Jan. 29 1987
Libby - S.E. F 7-1(18) 38	PMS & Widening 6.5 Miles	Prelim P.I.H.	0	0	April 2 1987
Hamilton - Corvallis RS 269-1(5) 0	PMS & Widening 6.1 Miles	Prelim P.I.H.	0	0	May 2 1988
Eureka - N. & S. F 5-4(2) 168	G. CS, PMS, & Struct. 12.6 Miles	Prelim P.I.H.	0	5	July 12 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: I-IG 90-1 (61) 27, U-819
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 MILES
COUNTY: MINERAL
CONTRACT TIME: 220 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 16
% TIME USED: 13
NO. MEN EMPLOYED: 46
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,466,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor excavating from Cut Section LT. Sta. 334± to 390± and hauling to Little Joe Road & Mainline Sta. 580± to 620±; also hauling from Cut Section Sta. 680± to 790± and Borrow Area to Sta. 661± to 687±. Contractor setting up crusher LT. 580± & plans to start crushing on June 4, 1984. (Pl. mix Base Gr 2)
Prepare Detour = 80% Complete; clearing & grubbing = 98% complete; Unclass. Excav. = 22% complete; Sub-Excav. = 34% complete; Special Borrow = 82% complete; Topsoil Salvaging = 99% complete; Farm Fence F2W = 63% complete; Farm Fence F4W = 14% complete, Fencing - Temporary = 21% Complete; Excav. Culvert = 2%; Bedding Mat'l. = 4%; 84" CSP (CO-01-01) 100% complete.
2-engineering crews on Borrow layout & remeasure & staking: 1-man on general inspection, 1-man on Density & 2-men in office on notes & comp.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Asla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-84

PROJECT NO.: I90-1(57)39 U-4
PROJ. NAME: Sloway-Superior
LENGTH: 8.1 miles
COUNTY: Mineral
CONTRACT TIME: 209 w.d.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 90
% TIME USED: 98
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: Peter Kiewit Sons Co.
FROM (town): Sheridan, Wyoming
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-7-82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G Talija
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 822-2[illegible]
ADDRESS: [illegible]

GENERAL: Sub-contractor completed [illegible] on project this report.

Contractor finished minor cleanup on project.

No other work on project at present until O.G.E.C. is to be placed sometime in July. Also seal coat, weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mola

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-84

PROJECT NO.: IR 90-1(98)43

PROJ. NAME: Superior East & West

LENGTH: 16.5 miles

COUNTY: Mineral

CONTRACT TIME: 100 W.D.

ORDER TO PROCEED DATE: 8-30-83

% COMPLETE: 52

% TIME USED: 28

NO. MEN EMPLOYED: 50

CONTRACT AMOUNT: $ 3,601,551.10

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls

AWARD DATE: 8-5-83

DATE WORK STARTED: 9-6-83

PROBABLE COMPLETION DATE: [illegible]-84

NO. DAYS WORKED PER WEEK: [illegible]

NO. SHIFTS PER DAY: [illegible]

NO. HOURS PER SHIFT: [illegible]

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G. Tajija

TELEPHONE: 822-[illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box [illegible]

Superior Mt. [illegible]

GENERAL: Contractor is producing 3/4" [illegible]. Contractor started on the E.B. lane at the Lozeau Interchange and has completed paving from there to end of project. Contractor then started back on the westbound lane and is presently halfway between Lozeau & end of project. Approx 33% of paving is complete.

No other work on project is present.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1984

PROJECT NO.: IR 90-2(73)119

PROJ. NAME: Clinton East and West

LENGTH: 15.5 Miles

COUNTY: Missoula and Granite

CONTRACT TIME: 108

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 34%

% TIME USED: 25%

NO. MEN EMPLOYED: 30

CONTRACT AMOUNT: $ 2,796,742.94

CONTRACTOR: American Asphalt, Inc.

FROM (town): Missoula

AWARD DATE: November 7, 1983

DATE WORK STARTED: February 28, 1984

PROBABLE COMPLETION DATE: Aug. 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 363-4420

ADDRESS: Box 328, Hamilton, Mt. 59640

GENERAL: Progress has been good the past couple of weeks. Washington Construction Co., has completed plant mix course aggregate. Will complete O.G.F.C. and fine aggregate next week. Cold Milling operations were complete on May 10, 1984. Paving operations started West Bound at Rock Creek interchange, May 11, 1984. Seven miles of paving is complete.
Highway crew consists of 1 paver inspector, 1 gravel tester, 1scalesman, 1 plant inspector, 1 man checking signs, 1 man taking densities, 1 person in office checking notes, 2 people running line and doing miscelleneous surveying.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1984

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail - East
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 77 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 7%
% TIME USED: 27%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,422,689.22
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: November 17, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 363-4420
ADDRESS: Box 328, Hamilton, Mt.

GENERAL: Work for the past month has consisted of Missoula Const. Co., Sealing cracks which was complete on May 18, 1984. Sub - Contractor, Washington Const. Co. has completed plant mix course aggregate. Will complete O.G.F.C and fines aggregate next week. One Inspector inspecting cracks.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 25, 1984

PROJECT NO.: IR 90-3(58) 162
PROJ. NAME: GOLD CR. E&W
LENGTH: 10.0 MILES
COUNTY: POWELL
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 16 %
% TIME USED: 36 %
NO. MEN EMPLOYED: 25-33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,659.30
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: APRIL 5, 1984
PROBABLE COMPLETION DATE: AUG. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JASON R. GIARD
TELEPHONE: 288-3632
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: DRUMMOND MT

GENERAL: CONTRACTOR HAS COMPLETED CRACK SEALING OPERATIONS AND IS PRESENTLY DOING THE COLD-MILLING. PLANT MIX PRODUCTION BEGAN MAY 24TH.
CONTRACTOR IS STILL CRUSHING AGGREGATE BUT IS NEARLY FINISHED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project 41

CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles

FROM (town): Sheridan, Wyoming

COUNTY: Ravalli

AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983

PROBABLE COMPLETION DATE: June 1984

% COMPLETE: 94

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 94

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Hamilton, Mont. 59840

GENERAL: Contractor is doing clean up work, placing topsoil and some gravel.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-25-84

PROJECT NO.: RRS 19-2(4)55 & HES 19-2(6)28 SOUTH OF HALL &

PROJ. NAME: FLINT CR. HILL

LENGTH: 0.47 & 0.40 MILES

COUNTY: GRANITE

CONTRACT TIME: 20 W.D.

ORDER TO PROCEED DATE: APRIL 30, 1984

% COMPLETE: 66

% TIME USED: 45

NO. MEN EMPLOYED: 6

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 26,605.00

CONTRACTOR: LEWIS CONST. CO.

FROM (town): GREAT FALLS, MT

AWARD DATE: APRIL 9, 1984

DATE WORK STARTED: MAY 10, 1984

PROBABLE COMPLETION DATE: JUNE 8, 1984

NO. DAYS WORKED PER WEEK: 2

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: JASON R. GIARD

TELEPHONE: 288-3632

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: DRUMMOND

GENERAL: CONTRACTOR HAS COMPLETED ALL WORK ON FLINT CR. HILL AND IS WAITING FOR MATERIAL TO ARRIVE TO INSTALL THE RUMBLE STRIPS SOUTH OF HALL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: BHF 71-1(4) 4
PROJ. NAME: Bridge Deck replacement over Rattlesnake Cr.
LENGTH: 65 feet
COUNTY: Missoula
CONTRACT TIME: 60 working Cal. days
ORDER TO PROCEED DATE: 5-21-84
% COMPLETE: 5%
% TIME USED: 15%
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 88,148.10
CONTRACTOR: Ed. T. Copps Const.
FROM (town): Billings, Mt.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-24-84
PROBABLE COMPLETION DATE: 9-1-84
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491
ADDRESS: Highway Dept., Msla.

GENERAL: The contractor has erected all traffic control devices on Phase 1 and is about 11% complete on his deck removal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: M 8116(3)
CONTRACT AMOUNT: $ 642,067.10
PROJ. NAME: Mount Ave. Missoula
CONTRACTOR: Long Constr. Co. Inc.
LENGTH: 3- Intersection
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: 9-30-84
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 4-2-84
ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: 8-24-84
% COMPLETE: 40
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 30
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3-15
NO. HOURS PER SHIFT: 8+
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491 549-9302
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: P.O. Box 7039 Missoula, Montana

GENERAL: The contractor has been working on surfacing signals, some grading and sidewalks and curb & Gutter at Stephens & Mount and 14th, Mount & Russell intersections. Progress has been good. Paving operations is underway. The contractor plans to start grading operation on the easterly side of Russell Street on 6-4-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mela

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-84

PROJECT NO.: S.M.P. 2499-83
PROJ. NAME: Maintenance Stockpiles
LENGTH:
COUNTY: Lake, Lincoln and Flathead
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 65
% TIME USED: 75
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 273,060.00
CONTRACTOR: Schellinger Const Co. Inc.
FROM (town): Columbia Falls
AWARD DATE: 9-30-83
DATE WORK STARTED: 1-25-84
PROBABLE COMPLETION DATE: 5-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Talija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4812
ADDRESS: Superior MT 59872

GENERAL: Contractor has completed crushing at Ronan & Essex. Contractor has now set up at Loon Lake, the last location, and is crushing 1/2" stone chips. Contractor will crush 1 1/2" A-Gr4 shortly after chips are done, to complete project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/29/84

PROJECT NO.: RTF 1-1(20)30, RTF1-2(25)123 RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

*PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4, 2.0 & 8.0 Miles

FROM (town): Lino Lakes, MN.

COUNTY: Lincoln & Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: April 30 thru Sept 1, 1984

DATE WORK STARTED: —

ORDER TO PROCEED DATE: —

PROBABLE COMPLETION DATE: Sept. 1, 1984

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: —

% TIME USED: 0

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400 Kalispell, Mt. 59901

* Libby-North & South, La Salle Road North of Kalispell, and Kalispell-North

GENERAL: The preconstruction Conference was held on May 7, 1984. Pack and Company intends to place the thin overlay and leveling course the third week in June. Rehbein plans to start the seal and cover operations after July 4,

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/29/84

PROJECT NO.: RTF 5-2(26)67, RTF 35-1(4)3 RTF 36-1(1)0

CONTRACT AMOUNT: $ 470,503.30

* PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 12.0, 18.1, and 5.0

FROM (town): Lino Lakes, MN.

COUNTY: Lake, Mineral, Sanders

AWARD DATE: April 30, 1984

CONTRACT TIME: April 30 thru Sept 1, 1984

DATE WORK STARTED: —

ORDER TO PROCEED DATE: —

PROBABLE COMPLETION DATE: Sept. 1, 1984

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: —

% TIME USED: 0

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 400 Kalispell, Mt. 59901

* Polson-Elmo, St. Regis Cutoff, Plains-North east

GENERAL:

The pre-Construction Conference was held on May 7, 1984. Rehbein plans to start the seal & cover operations after July 4.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: HES 5-3(13)132
PROJ. NAME: WEST OF WHITEFISH
LENGTH: 0.5
COUNTY: FLATHEAD
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 1
NO. MEN EMPLOYED: —

CONTRACT AMOUNT: $ 16,100
CONTRACTOR: FRANK GURVEY INC.
FROM (town): Spokane, Wa
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 4-24-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T. Higgins
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: P.O. Box 900
Kalispell, Mt.

GENERAL: Final inspection was made 4-27-84
Final being checked @ area office / when time allows

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: F 6-1(10)75
PROJ. NAME: Plains Safety
LENGTH: 1.6 Miles
COUNTY: Sanders
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,475,284.55
CONTRACTOR: Clark Brothers
FROM (town): Victor
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: E. Piedalue
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 892-3987
ADDRESS: Columbia Falls

GENERAL: There has been no work performed on the project during the past month. The weather has been to unsettled to place seal and cover.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: F38-1(5)4
PROJ. NAME: Col. Falls-E&W
LENGTH: 4.3 Miles
COUNTY: Flathead
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 35
% TIME USED: 22
NO. MEN EMPLOYED: 42

CONTRACT AMOUNT: $5368510.28
CONTRACTOR: Tri-State Const.
FROM (town): Bellevue, WA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: E. Piedalue
TELEPHONE: 892-3987
NO. OF ENG. PERSONNEL EMPLOYED: 15
ADDRESS: Columbia Falls

GENERAL: Sub-Contractor-Schellinger Const. has crushed all of the 3/4" top surf, plant mix matl, and 50% of the 1 1/2" base. He will return to finish crushing the remaing base at a later date. Sub Contractor-Tri-Z is working 5 eight hour shifts placing borrow material from Sta 420± to 460± on the Rt. The borrow item is approximately 75% complete. Tri-State is working 5 ten hour shifts on storm drain water lines, stripping topsoil, finishing sidewalk, curb and shoulder grading from Sta 285± to 329±. Some 1 1/2" base has been placed in these areas. Finishing of the subgrade is underway on the Lt. from 396± to 410±.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 80
% TIME USED: 82
NO. MEN EMPLOYED: 2 - 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1984
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Const. Co. spent the past month removing the old Whitefish River Bridge, painting pedestrian rail, placing Barrier Rail Ends and cleaning up both sites.

Swan & Sons Inc., worked the past period completing the grading on both sections. Also installed all the drop inlets and drain pipes and and basically finished his portion of the job except for seeding.

Kalispell Fence worked periodically installing fence on the first section.

Tack & Co., began placing 4" Select Surfacing on May 21. Also has bluetopping crew working as required.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 25, 1984

PROJECT NO.: FR 24-1(16)32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEARWATER JCT EAST DATE WORK STARTED: 1-31-84

LENGTH: 12 MILES ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 288-3632

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

20

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 Jackson No.	PMS Overlay & Widening	P.I.H	0	80	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	P.I.H	0	24	1/85
F 50-2(14)55 Gallatin Canyon Rd.	PMS Overlay & Digouts	P.I.H.	24	7	8/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	P.I.H	0	39	9/84
F 47-1(1)0 Anaconda - Warm Springs	PMS Overlay	P.I.H	84	59	8/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	P.I.H	72	42	10/84
IR 90-5(45)256 Cardwell - East	Overlay, Guardrail & Levelling	P.I.H.	164	74.5	6/84
IR 90-6(45)307 Bozeman N. Side & E.	PMS Overlay & Guardrail	P.I.H	24	20	7/84
F 86-1(5)3 Bridger Canyon Rd.	Slide Correction & Reconstruction	P.I.H	—	50	9/85
F 55-3(3)12 Legion Av. - Whitehall	Drainage	P.I.H	—	—	—
~~M 50(?)?~~ ~~Montana Ave. - Helena~~	~~Surfacing, Drains & Widening~~				
F 12-1(1)0 W. Yellowstone - W.	PMS Overlay	P.I.H	—	—	—
FR 50-1(1)10 Grayling Cr. No.	PMS Overlay	P.I.H	—	—	—
FR 50-1(1)20 Speciman Cr. N. & S.	PMS Overlay	P.I.H	—	—	—
RS 540-1(3)0 East River Road		P.I.H	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
~~F 8-1(10)4~~ ~~Garrison East~~	~~PMS Overlay~~				
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widen	P.I.H	—	—	—
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widen	P.I.H	—	—	—
RS 231-1(1)3 Green Meadow Dr. - Helena	Grading, Gravel Surf., PMS Overlay & Structures	P.I.H	—	—	—
RS 283-1(1)0 Harrison - Pony	PMS Overlay	P.I.H.	—	—	—
M 1805(2) Holmes Av.-Rowe Rd. - Butte	Grading, Gravel Surf., PMS Overlay	P.I.H	—	—	—
M 1816(1)1 Elizabeth-Warren - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

RECEIVED
APR 29 1984
DIV. OF HIGHWAYS
BUTTE, MONTANA

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: 190-7(21)339
PROJ. NAME: Springdale West
LENGTH: 9 miles
COUNTY: Park
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ Preconstruction
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, MT 59018

GENERAL: No work on this project until final plans changes and survey requirements thereof have been determined.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: F 8-1(5) 6
PROJ. NAME: Avon Rest Area
LENGTH: ~
COUNTY: Powell
CONTRACT TIME: 45 Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 1%
% TIME USED: 2.2%
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,116.00
CONTRACTOR: Dreyer Constr. Co.
FROM (town): Bozeman, Mt.
AWARD DATE: 2-28-84
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE: July 15, 1984
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin C. Brocell
TELEPHONE: 782-1797
NO. OF ENG. PERSONNEL EMPLOYED: ~
ADDRESS: P.O. Box 3068
Butte, Mt 59702

GENERAL: Contractor is awaiting delivery of materials that are on order with the promise of a delivery date of early June.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: F 8-4(10)88

CONTRACT AMOUNT: $ 1,100,805

PROJ. NAME: Toston-South

CONTRACTOR: American Asphalt, Inc.

LENGTH: 10.5 Miles

FROM (town): Missoula, Mt.

COUNTY: Broadwater

AWARD DATE: 2-29-84

CONTRACT TIME: 70 Working Days

DATE WORK STARTED: 3-27-84

ORDER TO PROCEED DATE: 4-16-84

PROBABLE COMPLETION DATE: 8-1-84

% COMPLETE: 25

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 39

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 38

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather

TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: Helena, Mt.

GENERAL: The contractor is presently paving on the left side of the roadway with approximately 4 miles in length completed on that side. The project is moving along with some crushing of plant mix material being done. Shoulder widening thru the gravel is completed. Approximately, 6150 tons of plant mix has been placed on the roadway.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: RTF 11-1(10)6, RTF 59-1(6)21, RTF 86-2(1)31, ~~RTF 90-3(62)188~~

CONTRACT AMOUNT: $ 990,766.50

PROJ. NAME: CHIP SEALS

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 73 Miles

FROM (town): Lino LAKES, MN. 55014

COUNTY: Park, Powell, Deer Lodge

AWARD DATE: 4-30-84

CONTRACT TIME: 9-1-84 ~~completion Date~~

DATE WORK STARTED: 5-12-84

ORDER TO PROCEED DATE: 4-30-84

PROBABLE COMPLETION DATE: 9-1-84

% COMPLETE:

NO. DAYS WORKED PER WEEK: 6

% TIME USED:

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4

NO. HOURS PER SHIFT: 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor started crushing chips for the RTF-59-1(6)21 & RTF 86-2(1)31 projects on 5-12-84 working 6 days/week on 11 to 12 hour shift. No placing of chips on Roadway has started yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/1/84

PROJECT NO.: F 13-1(3)24

PROJ. NAME: CAMERON-South

LENGTH: 11.5 mile

COUNTY: MADISON

CONTRACT TIME: 120 WD

ORDER TO PROCEED DATE: 4/16/84

% COMPLETE: 17 %

% TIME USED: 25 %

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47

CONTRACTOR: Jim Gilman Exc.

FROM (town): Butte

AWARD DATE: 11/30/83

DATE WORK STARTED: 4/4/84

PROBABLE COMPLETION DATE: 7/1/85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. SHUYLER

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 682-4604

ADDRESS: Gen. Delivery
Cameron, Mt. 59720

GENERAL: STAKING IS COMPLETE. GRADING - 55%; DRAINAGE 25%; CRUSHER IS PLANNED TO MOVE IN 1st of JUNE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1 Jun 84

PROJECT NO.: I-15-1(27)58 U-2 F 89-1(4)0

PROJ. NAME: Dillon South (No. Sect.)

LENGTH: 3.6 Miles

COUNTY: Beaverhead

CONTRACT TIME: 250 WD

ORDER TO PROCEED DATE: 4-19-82

% COMPLETE: 90

% TIME USED: 93

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,640.10

CONTRACTOR: Beyer's General Constructors Inc

FROM (town): Butte, MT 59701

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: July 84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 4-24-84

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Western Sign Sub-Contractors, were placing signs, hanging guardrail, Hanging signs on posts, and removing signs. They completed this on 8 May 84. Gilman Excavating has the Open Graded Friction Course to place on Project, an general clean-up before Project is 100 % complete. Items and percent complete are as follows: Grading - 100 %; Drainage - 100 %; Gravel - 100 %; Signing - 100 %; Plant Mix - 90 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: I15-3(42)150 U1
PROJ. NAME: Bernice -- Basin
LENGTH: 0.07 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: Oct. 30, 1983
% COMPLETE: 75
% TIME USED: 27
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: McIntyre Construction Co
FROM (town): Great Falls, Montana
AWARD DATE: Sept. 20, 1983
DATE WORK STARTED: Oct. 20, 1983
PROBABLE COMPLETION DATE: July 31, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert T. Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 225-3788
ADDRESS: P.O. Box 118
Basin, Montana 5931

GENERAL: Progress during the month has been good. All prestressed beams are in place and welded down, deck slab concrete has been placed at stations 1060 + 63 N.B. & S.B. Deck forming is complete at sta. 1083 + 54 N.B. and started at sta. 1092 + 75 N.B. Percentages complete are as follows: traffic control--devices 100%; traffic control - flagging 100%; Mobilization 100%; contract and bond 100%; remove misc. items 100%; temp. erosion control 100%; unclass. excavation 100%; random riprap 100%; guard rail 100%; channel change items 100%; const. fabric 100%; A.D. conc. 81 %; prestressed beams 100%; structural steel 42%; piling 100%; reinforcing steel 67%; work bridges 5%; bridge survey control 44%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: I15-3(42)150 -2

PROJ. NAME: Bernice - Basin

LENGTH: 0.05 miles

COUNTY: Jefferson

CONTRACT TIME: 120 working days

ORDER TO PROCEED DATE: May 29, 1984

% COMPLETE: 0

% TIME USED: 3

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.48

CONTRACTOR: Cop Construction Co.

FROM (town): Billings, Montana 59104

AWARD DATE: April 30, 1984

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Oct. 1984

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 225-3962

ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: NO WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: I 15-3 (42) 150 Unit 3
PROJ. NAME: ~~Bernice--Basin~~
LENGTH: ~~6.9 Miles~~
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 0
% TIME USED: 1
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,569,729.92
CONTRACTOR: Sletten Const. Co.
FROM (town): Gt. Falls, Mont.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William Bork
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 225-3962
ADDRESS: Basin, Mont. Box 118

GENERAL: Contractor has 1-foreman and 1-operator, 1-pickup, 1- D-7 cat. with brush rake attached clearing timber and brush. The dirt contractor is moving equipment in.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: I15-3(42)150 U-3
CONTRACT AMOUNT: $ 2,700,000.00 (Bridge)
PROJ. NAME: Bernice - Basin
CONTRACTOR: Sletten Construction Co.
LENGTH: 0.33 miles
FROM (town): Great Falls, Montana
COUNTY: Jefferson
AWARD DATE: April 30, 1984
CONTRACT TIME: 250 working days
DATE WORK STARTED: May 23, 1984
ORDER TO PROCEED DATE: May 29, 1984
PROBABLE COMPLETION DATE: November 1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 4
% TIME USED: 1
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harold A. Wiebe
TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: P.O. 118
Basin, Montana 59631

GENERAL:

"STRUCTURES"

Station 1159 + 50.00: Structure Excavation Type I for Bents No. 2 north and southbound also, driving Steel Bearing Pile for Bents No 2 north and southbound. Station 75+20.00: Structure Excavation Type I and forming for Bent No. 2.

All pay items are 0% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: IR 15-3 (6) 175
CONTRACT AMOUNT: $ 3,588,005.43
PROJ. NAME: Jefferson City N. & S.
CONTRACTOR: American Asphalt, Inc.
LENGTH: 14.5 Miles
FROM (town): Missoula, MT
COUNTY: Jefferson
AWARD DATE: 2-29-84
CONTRACT TIME: 100 W. D.
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: 9-15-84
% COMPLETE: -0-
NO. DAYS WORKED PER WEEK:
% TIME USED: -0-
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: None
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. W. Bettle
TELEPHONE: 444-6338
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Contractor is on a Suspend Work Order per Special Provision No. 11.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: IR 15-4(55)200 & IR 15-4(59)217

CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: Helena-North, Wolf Crk Canyon

CONTRACTOR: Hilde Construction Co., Inc.

LENGTH: 28.7 Miles

FROM (town): Great Falls, Mt.

COUNTY: Lewis and Clark

AWARD DATE: 5-31-83

CONTRACT TIME: ~~177~~ 123 working days

DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 52 ~~87~~

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 78

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather

TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: Helena, Mt.

GENERAL: The contractor has completed the crack sealing in the Wolf Crk Canyon portion of the project and is currented off the project with a possible start-up date of June 4,1984. All material is crushed and stockpiled.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/30/84

PROJECT NO.: IR 15-4 (60)190 CONTRACT AMOUNT: $2,691,103.80

PROJ. NAME: Jefferson Co. Line No. CONTRACTOR: Empire Sand & Gravel Co., Inc.

LENGTH: 10.4 Miles FROM (town): Billings, MT

COUNTY: Lewis & Clark AWARD DATE: 1/30/84

CONTRACT TIME: 80 W.D. DATE WORK STARTED: 3/9/84

ORDER TO PROCEED DATE: 4/16/84 PROBABLE COMPLETION DATE: 7/20/84

% COMPLETE: 35 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 28 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: NO. HOURS PER SHIFT: 8, 10, & 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. W. Bettle TELEPHONE: 444-6338

NO. OF ENG. PERSONNEL EMPLOYED: 9 ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Crushing & Stockpilling Aggregate was completed on 5/15/84.
Crack sealing is 100% complete.
Paving Grade "B" Plant Mix is under-way. Began paving on 5/15/84 & is now 32% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1 Jun 84

PROJECT NO.: F 49-1(2)9

PROJ. NAME: Dillon-Twin Bridges Overlay

LENGTH: 7.3 Miles

COUNTY: Beaverhead & Madison

CONTRACT TIME: 70 WD

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15

CONTRACTOR: Baltrusch Construction Co., Inc.

FROM (town): Harve, MT 59501

AWARD DATE: 4-30-84

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Sept 22 84

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The contractor was moving in equipment on 21 May 84, an started building haul road into Borrow Pit, there is no other progress at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: HES 50-2(13) 87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 45 W. Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: MIDLAND ELECTRIC CO.
FROM (town): Billings, Mt. 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 8-1-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Shop Drawings for Luminaire Standards have not yet been approved. Therefore no Time is being charged.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: EBRF 59-1(5)7
PROJ. NAME: Clyde Park So.
LENGTH: 7.2
COUNTY: Park
CONTRACT TIME: 160
ORDER TO PROCEED DATE: Aug 2, 83
% COMPLETE: 44
% TIME USED: 51
NO. MEN EMPLOYED: Varies
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3 947 956.45
CONTRACTOR: Gilman Enc
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: Aug 15, 1983
PROBABLE COMPLETION DATE: Sept 84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, Mt 59018

GENERAL: No work is being done on the Roadway.
The contractor is constructing fence and pouring PO concrete at various culvert inlets.
The structures at Kay and Willow creeks have been essentially completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1984

SPLIT 02, 03 & 04

PROJECT NO.: F BRF 59-1(5) 7

CONTRACT AMOUNT: $ 418,469.95

PROJ. NAME: CROSS PARK - SOUTH

CONTRACTOR: MARTEL CONST. - SUB

LENGTH: 7.2 MILES

FROM (town): BOZEMAN

COUNTY: PARK

AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D.

DATE WORK STARTED: AUG. 31, 1983

ORDER TO PROCEED DATE: 8-2-83

PROBABLE COMPLETION DATE: JULY 1984

% COMPLETE: 79 %

NO. DAYS WORKED PER WEEK: 5

% TIME USED: SEE SPLIT 01

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE 7

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: WERLEY R. BRANNAN

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN GOOD. WORK IN PROGRESS CONSISTED OF PLACING CLASS BD MOD. CONCRETE FOR THE DECK SLABS & BARRIERS, BRIDGE OVER KAY CREEK & BRIDGE OVER WILLOW CREEK. CLASS DP CONCRETE WAS PLACED FOR THE BACKWALL OF BENT NO. 1 & DIAPHRAGMS, BRIDGE OVER SHIELDS RIVER. IRON WORKERS ARE IN PROGRESS TYING REINFORCING STEEL FOR DECK SLAB, BRIDGE OVER SHIELDS RIVER.

CONSTRUCTION LAYOUT, WITH A THREE-MAN ENGINEERING CREW AHEAD, IS 85 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: BRF-HES 86-1(7)1
CONTRACT AMOUNT: $ 568,537.98
PROJ. NAME: Bridger-Griffin Drives
CONTRACTOR: Long Construction
LENGTH: 0.4 miles
FROM (town): Bozeman, Mt. 59715
COUNTY: Gallatin
AWARD DATE: 8-26-83
CONTRACT TIME: 110 W. Days
DATE WORK STARTED: 9-9-83
ORDER TO PROCEED DATE: 9-16-83
PROBABLE COMPLETION DATE: 6-15-84
% COMPLETE: 68
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 45
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 8 to 10
NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Gravelling operations are complete on Griffin Drive and are complete from 20+59 to 27+00 on Bridger Drive. Paving operations on Griffin and on Bridger from 20+59 to 27+00 are planned for 6-1-84. No subgrade work can be done on Bridger Drive until the bridge contractor cleans up the structure area. PL Mix GRC Aggregate production started 5-21-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1984

PROJECT NO.: BRF HRS 86-1(7) 1

PROJ. NAME: BRIDGER GRIFFIN DRIVES

LENGTH:

COUNTY: GALLATIN

CONTRACT TIME: 110 W.D.

ORDER TO PROCEED DATE: 9-26-83

% COMPLETE: 86 %

% TIME USED: 44

NO. MEN EMPLOYED: AVE. 6

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 161,065.60 SPLIT 02

CONTRACTOR: MACKIN CONST. CO.

FROM (town): BILLINGS

AWARD DATE: AUG. 26, 1983

DATE WORK STARTED: SEPT 21, 1983

PROBABLE COMPLETION DATE: JUNE 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY R. BROWN

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN GOOD. WORK CONSISTED OF PLACING CLASS BD MOD. CONCRETE FOR THE DECK SLAB & RT. BARRIER, PHASE II, BRIDGE OVER EAST GALLATIN RIVER.

CONSTRUCTION LAYOUT WITH A THREE-MAN ENGINEERING CREW ENGAGED IS 90% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: Homestake Pass E & W
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90 Days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 19%
% TIME USED: 7%
NO. MEN EMPLOYED: 44
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: March 21, 1984
PROBABLE COMPLETION DATE: 10/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2-crusher 1-road
NO. HOURS PER SHIFT: 9-crusher 8-road

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana

GENERAL: Jim Gilman Excavating is continuing their crushing operations. Cleaning of excess material behind guard rail and in ditches is also continuing. The hot plant is completely set up at the Pipe Stone interchange. Lill Const. raising guardrail and replacing damaged rail, also moving median rail. Crack sealing is being done by Missoula Construction Supply and Service.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

42

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: IR 90-6(43) 313
PROJ. NAME: ROCKY CANYON OVERLAY
LENGTH: 5.3 Miles
COUNTY: GALLATIN
CONTRACT TIME: 75 W. DAYS
ORDER TO PROCEED DATE: 8-3-83
% COMPLETE: 91
% TIME USED: 64
NO. MEN EMPLOYED: —0—
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,819,034.08
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 7-11-83
DATE WORK STARTED: 7-18-83
PROBABLE COMPLETION DATE: 7-1-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Abcon, Inc repaired The damaged conc. median rail on 5-3-84 & 5-4-84. Weather not settled enough for placing OGFC on E.B. LANE. FHWA & Construction Bureau studying remedial action on completed OGFC on the W.B. Lane.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1984

PROJECT NO.: IR 90-6(44)314 CONTRACT AMOUNT: $ 96,706.00

PROJ. NAME: EXPANSION JOINT. REPLACE. CONTRACTOR: MIDATAL CONST. INC.

LENGTH: 0.0 FROM (town): BOZEMAN MT.

COUNTY: GALLATIN & PARK AWARD DATE: 1-30-84

CONTRACT TIME: 90 W.D. DATE WORK STARTED: —

ORDER TO PROCEED DATE: 4.16.84 PROBABLE COMPLETION DATE: —

% COMPLETE: — NO. DAYS WORKED PER WEEK: —

% TIME USED: — NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: LARRY BROWNM TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: BOX 1110

BOZEMAN MT. 59715

GENERAL: NO WORK STARTED IN COMPLIANCE WITH SPECIAL PROVISION # 11.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: RS 290-1(1)8
CONTRACT AMOUNT: $10,501.20
PROJ. NAME: 9 MI. NO. OF BELGRADE NO.
CONTRACTOR: LA SALLE CONST.
LENGTH: 8.0 MI.
FROM (town): HAVRE, MT.
COUNTY: GALLATIN
AWARD DATE: 11-7-83
CONTRACT TIME: 20 W.D.
DATE WORK STARTED: 4-9-84
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 25
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 4-23-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-9-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA WAS SUBMITTED TO HELENA ON 5-31-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: M1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 45
% TIME USED: -
NO. MEN EMPLOYED: 8-12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc
FROM (town): Butte
AWARD DATE: Sept 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 5-7

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor Finishing Sub Grade and placing 1½ inch Gravel Base Course. Installing Sanitary Sewer, some topsoil placed. Items and percent Complete Grading 98% Base Course 46% Drainage 95% topsoil 20%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1984

PROJECT NO.: M1212(3)
PROJ. NAME: KRAY BOULEVARD
LENGTH: 1.2 MILES
COUNTY: GALLATIN
CONTRACT TIME: OCT. 1, 1984
ORDER TO PROCEED DATE: —
% COMPLETE: 16 %
% TIME USED: —
NO. MEN EMPLOYED: 3

CONTRACT AMOUNT: $ 158,102.64 SPLIT 04
CONTRACTOR: MARRE CONST. INC.
FROM (town): BOZEMAN
AWARD DATE: SEPT. 30, 1983
DATE WORK STARTED: 3-7-84
PROBABLE COMPLETION DATE: JULY 1984
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY R. BRAUN TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN POOR. DRIVE TREATED TIMBER PILES ARRIVED ON PROJECT ON 5-25-84. THE CONTRACTOR THEN RESUMED WORK PRE-BORING HOLES AND DRIVING TREATED TIMBER SERVICE PILES.

CONSTRUCTION LAYOUT, WITH A THREE-MAN ENGINEERING CREW ENGAGED IS 30 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: SMP 2299-83

PROJ. NAME: CRUSHING & STOCKPILING

LENGTH: N/A

COUNTY: GALLATIN, MADISON, DEERLODGE & JEFFERSON

CONTRACT TIME: 130 W.D.

ORDER TO PROCEED DATE: 12-19-83

% COMPLETE: 67

% TIME USED: 55

NO. MEN EMPLOYED: 7

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 397,800.00

CONTRACTOR: WEST VALLEY CONST., INC.

FROM (town): ANACONDA, MT.

AWARD DATE: 11-30-83

DATE WORK STARTED: 2-17-83

PROBABLE COMPLETION DATE: 7-1-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JACK ERICKSON

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 782-1797

ADDRESS: BUTTE, MT.

GENERAL: CRUSHING IN THE 4 CORNERS PIT IN GALLATIN CO. WILL RESUME 6-4-84, WITH 35,000 TONS REMAINING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: RRS-4138
PROJ. NAME: Railroad Grade Xings
LENGTH:
COUNTY: Statewide
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 84
% TIME USED: 36
NO. MEN EMPLOYED: 2 to 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct 6, 1983
PROBABLE COMPLETION DATE: June 1, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: P.O Box 3068
Butte, Mont.

GENERAL: Contractor has completed signing portion and is working the painting portion as weather permits in the Eastern part.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: RRS-4138 (54)
PROJ. NAME: Railroad Grade Xings
LENGTH: —
COUNTY: Statewide
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 92
% TIME USED: 54
NO. MEN EMPLOYED: 2 to 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: Livesay Traffic Maint. Inc.
FROM (town): Great Falls, MT
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct 6, 1983
PROBABLE COMPLETION DATE: June 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8±

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin C. Broell
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor has worked on the painting throughout the period. He has the eastern portion of the work done & is currently working on the western portion.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: F 8-1(4) 34 DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: Avon-Elliston DATE WORK STARTED: _____

LENGTH: 11.1 Miles ESTIMATED COMPLETION DATE: July 1, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irvin Bracell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 72%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: M 1299(1) DATE SURVEY AUTHORIZED: 4-2-84

PROJ. NAME: No. 19th St to Oak St. Oak St. to No 7th Ave DATE WORK STARTED: 4-22-84

LENGTH: 1.3 Miles ESTIMATED COMPLETION DATE: 7-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 20

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: BR 9047(11) DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: Bridge over Silver Bow Cr. DATE WORK STARTED: 1/4/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 10/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 47%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: BR 9039(8) DATE SURVEY AUTHORIZED: Nov. 17, 1983

PROJ. NAME: Bridge over Clark Fork River DATE WORK STARTED: Nov. 17, 1983

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 84%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: F 8-1(10)4 DATE SURVEY AUTHORIZED: 11/15/83

PROJ. NAME: GARRISON-EAST DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: M0299(4)42 DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: ANACONDA STS. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: FR 8-4(9) 99 DATE SURVEY AUTHORIZED: 5/2/84

PROJ. NAME: THREE FORKS NORTH DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: M 1212(4) DATE SURVEY AUTHORIZED: 5/10/82

PROJ. NAME: KAGY BLVD. (19th TO WILSON) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: F 50-2(16)88 DATE SURVEY AUTHORIZED: 5/23/84

PROJ. NAME: MAIN ST. & 15TH AVE. BOZEMAN DATE WORK STARTED: 5/31/84

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: BR 9034(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: RS 231-1(1)3 DATE SURVEY AUTHORIZED: 5/15/84

PROJ. NAME: GREEN MEADOW DR.-HELENA DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: RS 279-1(2)16 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: CANYON CREEK-WILSON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: RS 540-1(3)2541 DATE SURVEY AUTHORIZED: 5/16/84

PROJ. NAME: EAST RIVER ROAD DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5/16/84

PROJ. NAME: SPRINGHILL ROAD DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: M 1805(2) DATE SURVEY AUTHORIZED: 1/4/84

PROJ. NAME: HOLMES AVE. - BUTTE DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/84

PROJECT NO.: RRS 287-1(1) 4 DATE SURVEY AUTHORIZED: 3/2/84

PROJ. NAME: S.W. OF THREE FORKS DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: 0.17 MILES ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill ROAD DATE WORK STARTED: 12-7-83

LENGTH: 6.4 ESTIMATED COMPLETION DATE: 7-20-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SITTON TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 3 TO 4 % COMPLETE: 68

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

59

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	267	56	9- 1-84
FR 24-3(3)76 Rogers Pass E. (West Sect)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-85
RS 348(18) 5 Mi. S Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	3-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	128	46	7-15-84
RS 432-2(1)40 Rudyard-South	PMBS Overlay	Final P.I.H.	0	75	7-15-84
RS 448-1(1)0 Box Elder-West	PMBS Overlay	Final P.I.H.	0	75	7-15-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: IR 15-4(61)229
CONTRACT AMOUNT: $ 6,229,685.78
PROJ. NAME: Augusta Int. North
CONTRACTOR: Hilde Const. Co., Inc.
LENGTH: 18.7 Miles
FROM (town): Great Falls, Mt.
COUNTY: Lewis & Clark & Cascade
AWARD DATE: Feb. 29, 1984
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: April 6, 1984
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: 10-15-84
% COMPLETE: 1
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 18
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: 104 18th Ave. N.E.

GENERAL: Prime contractor, started Crack Seal operations on May 16, 1984., Moving in and setting up crusher unit, plans are to start crushing Plant Mix Grade B on May 31, 1984, Also Drainage work approx. ~~XXX~~ June 10th.
Subcontractor, One Way Sign, working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1985

PROJECT NO.: IR 15-8 (41) 389
CONTRACT AMOUNT: $2,259,443.42
PROJ. NAME: Sunburst - North
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Mt.
COUNTY: Toole
AWARD DATE: February 29, 1984
CONTRACT TIME: 70 Working Days
DATE WORK STARTED: April 24, 1984
ORDER TO PROCEED DATE: 4/16/84
PROBABLE COMPLETION DATE: August 1984
% COMPLETE: 20
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 39
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 13
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Smith
TELEPHONE: 937-7111
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: Sunburst, Mt.

GENERAL: Sub-contractor, Eagle Nest, Inc., engaged in crushing and stockpiling plant mix aggregate at the Lois Peck Pit, West of Sweetgrass. Meyer Construction Company is setting up the Hot Plant and plans to begin paving the first week in June.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: F 1-4 (5) 271

PROJ. NAME: Shelby - West

LENGTH: 7.0 miles

COUNTY: Toole

CONTRACT TIME: 60 + 12 Working Days

ORDER TO PROCEED DATE: 6/21/83

% COMPLETE: 95

% TIME USED: 83

NO. MEN EMPLOYED: 7

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $856,519.30

CONTRACTOR: Baltrusch Const. Co., Inc.

FROM (town): Havre, Mt.

AWARD DATE: 5/31/83

DATE WORK STARTED: 7/13/83

PROBABLE COMPLETION DATE: 6/15/84

NO. DAYS WORKED PER WEEK: 7

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 12 +

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 434-2022

ADDRESS: Shelby, Mt.

GENERAL: Baltrusch Construction began crack sealing the new overlay on May 31st. and upon its completion plans to preform seal and cover work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3230 HAVRE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 1, 1984

RTF 1-5(1) 322
RTF 1-6(7)384

PROJECT NO.: RTF 1-8(7)472

CONTRACT AMOUNT: $ 1,104,130.45

PROJ. NAME: SEAL & COVER

CONTRACTOR: BALTRUSCH

LENGTH: 60.4 MILES

FROM (town): HAVRE

COUNTY: LIBERTY, HILL, BLAINE, PHILLIPS

AWARD DATE: APRIL 30, 1984

CONTRACT TIME: COMPLETE BY SEPT. 1, 1984

DATE WORK STARTED: MAY 29, 1984

ORDER TO PROCEED DATE: MAY 3, 1984

PROBABLE COMPLETION DATE: SEPT. 1, 1984

% COMPLETE: 7%

NO. DAYS WORKED PER WEEK: 3

% TIME USED: 29%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 8

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. KELLY

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: BOX 1359
GT. FALLS MT.

GENERAL: THE ROTO MILLING IS COMPLETE ON THE RTF 1-6(7) 384 JOB.

BALTRUSCH PLANS ON CRUSHING FOR THE RTF 1-6(7)384 JOB AND TINDALL CONST. IS GOING TO START CRUSHING FOR RTF 1-5(1)322 JOB IN THE NEAR FUTURE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: HES 1-7(2) 393
PROJ. NAME: Bridge End Treatment East of Havre
LENGTH: 0.08 Miles
COUNTY: Blaine
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: Mar. 16, 1984
% COMPLETE: 100
% TIME USED: 0
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 20,941.00
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: January 30, 1984
DATE WORK STARTED: March 19, 1984
PROBABLE COMPLETION DATE: May, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: Apr. 13, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Treftz
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, Mt.

GENERAL: Final Estimate & Supporting Data was completed and submitted to Great Falls District office on 4-20-84. Final will be submitted to Helena on or about July 1, 1984. This is the final report.

Marlin Brackney
Engr. Officer I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~May 31, 1984~~ June 4, 1984

PROJECT NO.: F 3-2(8) 18

PROJ. NAME: Fairfield-E. & W.(East)

LENGTH: 5.0 miles

COUNTY: Cascade / Teton

CONTRACT TIME: 110 + 1 W.D.

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 95

% TIME USED: 90

NO. MEN EMPLOYED: 1-3

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65

CONTRACTOR: Hilde Construction Co.

FROM (town): Great Falls

AWARD DATE: November 30, 1982

DATE WORK STARTED: February 1, 1983

PROBABLE COMPLETION DATE: 7-9-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Hammerbacker

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 467-3448

ADDRESS: Dept. of Highways
Fairfield, MT.

GENERAL: Western Signs began placing thermo-plastic striping May 7, 1984 & plans to be completed June 8, 1984. Hilde Construction Co. began patching operations May 30, 1984 and completed May 31, 1984. Hilde plans to begin sealing operations June 11, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 1, 1984

PROJECT NO.: RTF 10-2(9) 20
CONTRACT AMOUNT: $ 355,772.60
PROJ. NAME: SEAL & COVER
CONTRACTOR: BALTRUSCH
LENGTH: 21.5
FROM (town): HAVRE
COUNTY: CHOUTEAU
AWARD DATE: APRIL 30, 1984
CONTRACT TIME: COMPLETE BY SEPT. 1, 1984
DATE WORK STARTED:
ORDER TO PROCEED DATE: MAY 3, 1984
PROBABLE COMPLETION DATE: SEPT. 1, 1984
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 29%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. KELLY
TELEPHONE: 727-4950
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BOX 1353
GT. FALLS MT.

GENERAL: B NASETH IS GOING TO BEGIN CRUSHING FOR BALTRUSCH IN THE NEAR FUTURE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 4,1984

PROJECT NO.: F 24-3(5)100

CONTRACT AMOUNT: $ 3,215,825.45

PROJ. NAME: Rogers Pass

CONTRACTOR: Meyer Construction Co.

LENGTH: Middle Section 8.5 miles

FROM (town): Billings, Montana

COUNTY: Lewis & Clark

AWARD DATE: Sept. 24,1982

CONTRACT TIME: 120 & 10 working days

DATE WORK STARTED: Nov. 18,1982

ORDER TO PROCEED DATE: Oct. 18,1982

PROBABLE COMPLETION DATE: July 1984

% COMPLETE: 95%

NO. DAYS WORKED PER WEEK:

% TIME USED: 90%

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: None

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S.W.Newton

TELEPHONE: 278-7931

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Conrad,Montana

GENERAL: All major items are complete except for the fencing and chip seal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

68

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~5-31-84~~ June 4, 1984

PROJECT NO.: F BHF RTF 60-2(5)92 02

PROJ. NAME: Warden Bridge

LENGTH: 0.203 Miles

COUNTY: Cascade

CONTRACT TIME: 220 working days

ORDER TO PROCEED DATE: 4-18-84

% COMPLETE: 99

% TIME USED: 70

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,870,957.00 Structure
2,764,053.48

CONTRACTOR: Sletten

FROM (town): Great Falls

AWARD DATE: 2-28-83

DATE WORK STARTED: 3-22-84

PROBABLE COMPLETION DATE: 7-1-84

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-83

PROJECT MANAGER: Tomich

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727 4350

ADDRESS: Box 1359
Gt. Falls, MT

GENERAL: There was no work this past ~~week~~ month. The structure was open to theffic on 11-14-83. Work remaining is the cleanup list and work is expected to start this coming week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~May 30, 1984~~ June 4, 1984

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF 60-2(5)92 U-2

CONTRACT AMOUNT: $ 893,096.00 2,764,053.48

PROJ. NAME: Warden Bridge & Approaches

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.4 Miles

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220 + 4 W.D.

DATE WORK STARTED: March 30, 1983

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: (Approaches) 100%

NO. DAYS WORKED PER WEEK:

% TIME USED: 70%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 9-11

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727 4350

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: Great Falls, MT

GENERAL: Contractor worked (3) days this period grading and placing gravel surfacing on access road under new Warden Bridge. 1" Top Surf GR 2B - 100%. Final clean-up completed. Construction of approaches to new Warden Bridge 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~5-31-84~~ June 4, 1984

PROJECT NO.: F BHF RTF 60-2(5)92 U3

PROJ. NAME: 0.4 miles

LENGTH: Warden Bridge Overlay

COUNTY: Cascade

CONTRACT TIME: 100 working Days

ORDER TO PROCEED DATE: 10-24-83

% COMPLETE: 15

% TIME USED: 28

NO. MEN EMPLOYED: 10 to 16

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,827.00

CONTRACTOR: Sletten Constr

FROM (town): GT.Falls Mt

AWARD DATE: 9-30-83

DATE WORK STARTED: 4-10-84

PROBABLE COMPLETION DATE: 8-1-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 727 4350

ADDRESS: Box 1259

GT. Falls MT

GENERAL: Thaffic has been dercured to the Westboung structure, the scarifying has been completed. The inital work on the removing of delamination for ~~xxxxx~~ Class A repair has been completed with the checking and claenup in progress. Some expansions joints have been removed and installed. The placihg of overlay is expected to start on or about the 12th of June.

The three man engineering crew is engaged in inspection, chaining, placing concrete, measurements and other work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~MAY~~ JUNE 4, 1984

PROJECT NO.: RS 233-1(5)15

PROJ. NAME: ST JOE ROAD - NO. HAVRE

LENGTH: 6.1 MILES

COUNTY: HILL

CONTRACT TIME: 70 W.D.

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 35 %

% TIME USED: 36 %

NO. MEN EMPLOYED: 20

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1 094 353.13

CONTRACTOR: BALTRUSCH CONST. CO.

FROM (town): HAVRE, MT

AWARD DATE: APRIL 9, 1984

DATE WORK STARTED: APRIL 23, 1984

PROBABLE COMPLETION DATE: OCT 84

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G TREFTZ

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 265-6821

ADDRESS: BOX 592
HAVRE, MT.

GENERAL: THE ROAD BED PREPARATION IS 100% COMPLETE, THE SPECIAL BORROW IS 75% COMPLETE, AND THE 1½" CBC IS 85% COMPLETE.

ENGINEERING PERSONNEL ARE ENGAGED IN INSPECTION AND TESTING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 4, 1984

PROJECT NO.: RS 240-1 (2) 11
CONTRACT AMOUNT: $ 852,593.20
PROJ. NAME: CHINOOK - CLEVELAND
CONTRACTOR: BALTRUSCH CONST. CO.
LENGTH: 14.2 MILES
FROM (town): HAVRE, MT.
COUNTY: BLAINE
AWARD DATE: FEB. 28, 1983
CONTRACT TIME: 60 + 12 WD
DATE WORK STARTED: MAY 18, 1983
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: JUNE 84
% COMPLETE: 80 %
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 83 %
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. TREFTZ
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Box 592
HAVRE, MT 59501

GENERAL: No Work. Engineering personnel working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 4,1984

PROJECT NO.: SMP 2599-83

PROJ. NAME: Maintenance Stockpiles

LENGTH:

COUNTY: Lewis & Clark,Pondera

CONTRACT TIME: Cascade & Glacier 82 working days

ORDER TO PROCEED DATE: Dec. 19,1983

% COMPLETE: 100%

% TIME USED: 76%

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE: 5-18-84

CONTRACT AMOUNT: $ 291,640.00

CONTRACTOR: Konitz Contracting Inc.

FROM (town): Lewistown, Montana

AWARD DATE: Nov. 30,1983

DATE WORK STARTED: March 26,1984

PROBABLE COMPLETION DATE: June 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Stan Newton

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 278-7931

ADDRESS: Conrad, Montana

GENERAL: Contractor completed stockpiling pit no. 2560-52 the 5-10-84. This completed SMP 2599-83 Maintenance Stockpiles.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 4, 1984

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 14th AVE. HAVRE DATE WORK STARTED: 7-12-83

LENGTH: 0.8 Miles ESTIMATED COMPLETION DATE: Aug. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 25 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: BHM 5710 (2) DATE SURVEY AUTHORIZED: _____
BN RR OVERPASS

PROJ. NAME: UTILITY AGREEMENT DATE WORK STARTED: Jan 31, 1984

LENGTH: _____ ESTIMATED COMPLETION DATE: June 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: MT Power 80%
BN Railroad 65%
MTA. Bell 70%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~May 30, 1984~~ June 4, 1984

PROJECT NO.: M 5212 (1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Great Falls-So Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: 12-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

Survey suspended indefinitely

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~May 31, 1984~~ June 4, 1984

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: Oct. '80

PROJ. NAME: Fairfield - Power DATE WORK STARTED: Feb. 21, 1984

LENGTH: 7.0 miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: T. Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 51

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~May 30, 1984~~ June 4, 1984

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm So-No Section DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 8-31-84*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

*Pending outcome of condemnation hearing (Parcel 11)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: BRF 58-1(5)17 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: North Fork of Cutbank Creek Bridge Replacement DATE WORK STARTED: 11-14-83

LENGTH: _____ ~~ESTIMATED~~ COMPLETION DATE: 5-30-84

DATE SUBMITTED TO DISTRICT: 5-30-84

PROJECT MANAGER: G. Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100% & Final Const. W/o Photo

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4,1984

PROJECT NO.: RF 24-3(3) 76 — DATE SURVEY AUTHORIZED: March 2,1983

PROJ. NAME: Rogers Pass-East West Section — DATE WORK STARTED: July 21,1983

LENGTH: 3.48 miles — ESTIMATED COMPLETION DATE: June 1984

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: S.W.Newton — TELEPHONE: 278-7931

NO. PERSONNEL ASSIGNED: 3 — % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: ~~Great Falls~~

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June 4, 1984~~

PROJECT NO.: M.P. 79.3 to M.P. 89.6 RF 10-2(3)51 — DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Big Sandy-Box Elder — DATE WORK STARTED: 1-27-84

LENGTH: 10.3 Miles — ESTIMATED COMPLETION DATE: 6/15/84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Enderson & Treftz — TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0-1 — % COMPLETE: 75%

Work on Hyd. #1 continues as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: M.P.72.3 to M.P. 74.8 RF 10-2(3)51

DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy

DATE WORK STARTED: 2-9-84

LENGTH: 2.15 Miles

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: May8, 1984 %*

PROJECT MANAGER: G. Enderson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED:

% COMPLETE: 98%

The Survey was submitted to the Dist. Office for design, however some section tie work remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: M.P. 62.6 to M.P. 72.3
M.P. 74.8 to M.P. 79.3
RF 10-2(3)51

DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy

DATE WORK STARTED: 4-30-84

LENGTH: 14.2 Miles

ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: G. Enderson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 1%

Work todate consisted of setting Photo Control Points. Work is suspended for the construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: M.P. 52.1 to M.P. 55.0 RF 10-2(3)51

DATE SURVEY AUTHORIZED: 12/7/83

PROJ. NAME: Loma - North

DATE WORK STARTED: 12/6/83

LENGTH: 2.8 Miles

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: May 8, 1984

PROJECT MANAGER: G. Enderson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED:

% COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: M.P. 55.0 to M.P. 62.6 RF 10-2(3)51

DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy

DATE WORK STARTED: 1-27-84

LENGTH: 7.5 mMiles

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: May 8, 1984 *

PROJECT MANAGER: G. Enderson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED:

% COMPLETE: 85%

The Survey was submitted to the Dist. Office for design, however some section tie work remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: M.P. 51.4 to M.P. 52.1 RF 10-2(3)51 (Bridge) DATE SURVEY AUTHORIZED: 4/18/83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5/17/83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: May 8, 1984

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: F-BEF 1-3(11)219 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Brewing E & W. Section w/o Park DATE WORK STARTED: 12-6-83

LENGTH: 3.0 Miles ESTIMATED COMPLETION DATE: 6-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: Est. 100% Complete by 6-1-84
Add. Cross Sections Requested

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 4, 1984

PROJECT NO.: IR 15-5(78)278
4 locations on I 15

DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: Near Great Falls

DATE WORK STARTED: Jan. 16, 1984

LENGTH: 0.6 miles

ESTIMATED COMPLETION DATE: 5/22/84

DATE SUBMITTED TO DISTRICT: 5/22/84

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 100

FINAL REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~May 30, 1984~~ June 4, 1984

PROJECT NO.: IR 15-5 (65) 283

DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: Great Falls - Vaughn

DATE WORK STARTED: 4-3-84

LENGTH: 26.2 Miles

ESTIMATED COMPLETION DATE: 9-30-84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~May 30, 1984~~ June 4, 1984

PROJECT NO.: BR 9008 (10)

DATE SURVEY AUTHORIZED: 11-1-83

PROJ. NAME: Dent Bridge

DATE WORK STARTED: 4-3-84

LENGTH: 1.0 Mile

ESTIMATED COMPLETION DATE: 6-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

83

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 201-2(2)33 Fresserville-Fairview	GS., PMS.	Plans to checker	33	100%	Design Complete
RS 258-1(4)11 Dagmar-N.D. Line	PMS. Overlay	Planning Report	- - -	0%	12-1-84
F 26-1(1)3 Sidney-N.D. Line	GR., Gravel, PMS., and Structure	Final P.I.H.	95	35%	3-1-85
BRF 1-10(11)592 E. of W.P. (Msq. Cr.)	Pipe and Apps.	Plans to checker	49	80%	3-1-85
F 2-1(8)46 Fallon Co. Line-E & W	PMS.Overlay	Prelim. P.I.H.	- - -	0%	7-1-85
F 39-1(15)4 Lame Deer-N.	PMS. Overlay	Prelim. P.I.H.	- - -	0%	8-1-85
F 18-1(2)1 Miles City-N.W.	PMS. Overlay	Prelim. P.I.H.	- - -	0%	9-1-85
FR 1-10(12)639 Culbertson-West	PMS. Overlay & Widen	Prelim. P.I.H.	- - -	0%	6-1-86
RS 247-1(1)0 Webster-East	GS.	Final P.I.H.	- - -	0%	6-1-86
F 25-1(6)0 Circle-North	PMS. Overlay & Widen	Public Hearing	4	20%	8-1-86
RS 344-1(5)29 7.5 Mi. W. of Froid	PMS. Overlay & Widen	Prelim. P.I.H.	- - -	0%	9-1-86
BRF 42-3(6)73 S. of Glasgow (Milk River)	Str. and Apps.	Prelim. P.I.H.	4	0%	3-1-87
F 42-3(7)59 Fort Peck-Glasgow	PMS. Overlay & Widen	Comp. of Survey	- - -	0%	7-1-87

TOTAL = 185 Hours

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: RRS 1-10(7)610 U-2
CONTRACT AMOUNT: $26,000.00
PROJ. NAME: Poplar River Bridge
CONTRACTOR: Bethrusch
LENGTH: 0.14 Miles
FROM (town): Havre
COUNTY: Roosevelt
AWARD DATE: Jan. 30, 1984
CONTRACT TIME: 20 W.D.
DATE WORK STARTED: 4-10-84
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 1
% TIME USED: 30
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE: 5-10-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-21-84
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Worked one day completing bridge rail approach sections.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/29/84

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 m.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 93
% TIME USED: 80
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Paving-Prince Inc. (S.U.)
FROM (town): Miles City, Mt
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/15/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City Mt. 59301

GENERAL: No work was performed on the project during the past period. Items and percent complete are as follows: Dgouts - 100%, Plant Mix Paving - 97%, Guardrail Renovation - 100% and Rest Area Renovation - 100%.

Chip and seal operations and final striping will be completed as soon as the weather permits it.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: RRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Flaxville
LENGTH: 0.83
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 97
% TIME USED: 91
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, ~~1984~~ 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: Work this past period consisted of grading, drainage, and surfacing. Completed drainage and grading on May 9, aggregate surfacing on May 16, and plant mix surfacing on May 18, 1984. All work on the project is 100% complete with the exception of pavement marking, signs, and seeding. The project is 97% complete with 91% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: F RTF 22-2 (3) 40 U 1&2
PROJ. NAME: Plentywood-South
LENGTH: 4.7
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 93
% TIME USED: 88
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: Work this past period consisted of traffic signal instalation and force account work n storm sewer and curb radii on Unit 2 portion of the project and plant mix surfacing on Unit 1 and 2 portions of the project. Completed plant mix surfacing on May 29, 1984. All work on the project is complete with the exception of seal coat, signs, and pavement marking. Unit 1 portion of the project is 90% complete, Unit 2 is 100% complete, the project as-a-whole is 93% complete with 88% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/29/84

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Miles City ~~Leighton Blvd.~~ Miles City
LENGTH: 3.8 m.
COUNTY: Custer
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE: Not Awarded
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period has consisted of staking, topoging utilities and preparing notes for quantities. Items and percent complete are as follows: C-100%, benchmarks-100%, settling pond layout and staking-100%, roadway staking-80%, and pipe staking-40%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: F 31-1 (4) 25
CONTRACT AMOUNT: $ 793,961.00
PROJ. NAME: GLASGOW - OPHEIM
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 6.8 MILES
FROM (town): BILLINGS
COUNTY: VALLEY
AWARD DATE: JULY 11, 1983
CONTRACT TIME: 60 W.D.
DATE WORK STARTED: 09-01-83
ORDER TO PROCEED DATE: 08-02-83
PROBABLE COMPLETION DATE: 06-30-84
% COMPLETE: 88
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 70
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: NASHUA, MONT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PERIOD. ALL ITEMS ARE 100 PERCENT COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL WHICH WILL BE COMPLETED LATER WHEN THE WEATHER CONDITIONS ARE MORE FAVORABLE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: FH51-1(1)10 & RS 484-1(2)0

PROJ. NAME: Forthose North and Ashland-Otter Creek

LENGTH: 19.8 MILES

COUNTY: Powder River

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 35

% TIME USED: 27

NO. MEN EMPLOYED: 40

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: Portable Pavers Inc.

FROM (town): Miles City, Montana

AWARD DATE: November 7, 1983

DATE WORK STARTED: April 4, 1984

PROBABLE COMPLETION DATE: 7-13-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: During the past period Prince Inc. hauled and placed 34000 ton of 1" CBC. making a total to date of 42,004 tons or 87% complete. Portable Pavers started paving 5-14-84 they have produced and placed 15,000 tons of plant mix gr. B. making a total to date of 15,000 or 30% complete. LaSalle Construction started adjusting cattleguards and removing guardrail 5-14-84 to date all the cattleguards have been adjusted or 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/29/84

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 50
% TIME USED: 59
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: REYERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: DEPT. OF HWYS.
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE AND CRUSHING SURF. AGG. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 80%, DRAINAGE 85%, FENCING 74%, SEEDING 45% SURFACING 2%, SURFACING SUB-CONTRACTOR WORKED 2 DAYS CRUSHING AND STOCKPILING BASE GRAVEL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

Structures Only

PROJECT NO.: I 94-4(34)148

PROJ. NAME: Shirley - West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 76 (Structures)

(155-260) % TIME USED: 60

NO. MEN EMPLOYED: 12 Ave.

ACTUAL COMPLETION DATE: ~

Structures Only

CONTRACT AMOUNT: $ 1,298,362

SUB-CONTRACTOR: Cap Constr. Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83 (Structures)

PROBABLE COMPLETION DATE: 7-13-84 (Structures)

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9 hrs Ave.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter O. Crane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Cir. Street
Miles City, Montana

GENERAL: Bridge Over Dixon Creek. Sta. 1149+50
Placed AD Concrete for deck-slabs E.B. & W.B. Structures. Work in progress Stripping deck forms on W.B. Str.

Shirley Interchange Str. 961+00
Placed AD Concrete for caps of bents 1 & 5 and all of bent 4. Sub-Contractor plans to set prestressed beams about May 31, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-84

PROJECT NO.: IR 94-6(33)191 IR 94-6(36)203

PROJ. NAME: DAWSON CO LINE - EAST GLENDIVE - WEST

LENGTH: 18.8 miles

COUNTY: DAWSON

CONTRACT TIME: 110 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 6

% TIME USED: 25

NO. MEN EMPLOYED: 45

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,429,990.65

CONTRACTOR: DUNKIRK BROS. & GILCHRIST

FROM (town): PRINSBURG, MN. 56281

AWARD DATE: 2-29-84

DATE WORK STARTED: 4-2-84

PROBABLE COMPLETION DATE: 8-31-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: VARIable 10+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: GLENDIVE

GENERAL: Cold milling ITEM 308 006 020 Started 5-29-83 and is 3% complete.

Paving was started 5-21-84 and is 9% complete.

Items Complete are - Exc. Unclass, Exc. Special Borrow

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-84

PROJECT NO.: RS-245-1(3) 0
PROJ. NAME: Jordan-Northwest
LENGTH: 15.0 miles
COUNTY: Garfield
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 40
% TIME USED: 34
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Brothers Contr.
FROM (town): Victor mont 80 & 67
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-18-84
PROBABLE COMPLETION DATE: 8-10-84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: Glendive, mt. 59330

GENERAL: Grading operations are 100% Complete. Base Course surfacing in Progress with 13,000 ton produced and hauled on roadway for 40% complete. Crushing of Plant mix material is 100% Complete and stockpiled at Project site. Cover material is 50% Crushed and hauled to stockpile site on the Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31-1984

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 67
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-83
DATE WORK STARTED: Aug. 17-83
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Items remaining to be completed are seal, cover and final striping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 MILES
COUNTY: Custer
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 80
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $718,268.80
CONTRACTOR: Swan & Sons Constr. Co., Inc.
FROM (town): Anaconda, Montana
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: 6-29-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1872
NO. OF ENG. PERSONNEL EMPLOYED: ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: No work was performed on this project during the past period. To date grading, gravel culverts and fencing are 100% complete. The contractor has advised that they plan to start Bituminous Surfacing Treatment about June 6, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: RS-BRS 438-1(3) 21
PROJ. NAME: NASHUA - North
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 85
% TIME USED: 82
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MT.
AWARD DATE: Aug. 26, 1983
DATE WORK STARTED: Sept 14, 1983
PROBABLE COMPLETION DATE: 06-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUBOCHER
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: Sub Contractor Baltrusch Constr. Co. worked seven various length shift during the period and produced and placed 8,500 tons of plant mix bitum. surfacing.
Items and percent complete are: Grading, 1½" C.B.C., Drainage, Fencing, Concrete & Riprap 100%, Plant Mix = 63%, Seal & Cover = 0%.
Baltrusch plans to apply the seal and cover material as soon as the plant mix has been completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: RS 447-1(7)12
CONTRACT AMOUNT: $ 1,198,877.66
PROJ. NAME: 12 Mi. So. of Rosebud So.
CONTRACTOR: E. H. OFTEDALE & SONS, INC.
LENGTH: 3.9 miles
FROM (town): Miles City, Montana
COUNTY: Rosebud
AWARD DATE: April 9, 1984
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: April 16, 1984
ORDER TO PROCEED DATE: 4-30-84
PROBABLE COMPLETION DATE: July 27, 1984
% COMPLETE: 38%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 26%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 40
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane J. Strohmayer
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: During the past period 110,000 cubic yards of unclassified excavation was moved making a total to date of 145,000 cu. yds or 40% complete. 715 lineal feet of culvert was installed making a total of 1,184 lin. ft to date or 48% complete. 900 rods of fence were installed making a total to date of 900 rods or 35% complete. 11,000 tons of 1½" Base Crse G.S.A was placed making a total to date of 11,000 tons or 12% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: SMP 4399-83
PROJ. NAME: Maint Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley & Phillips
CONTRACT TIME: 68 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 60
% TIME USED: 60
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291 171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1983
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: 1/2" C.T.S. Type "A" Gr. 4 has been crushed and stockpiled at the Sidney, Sioux Pass and Culbertson stockpile sites. 3/8" Cover Mat'l has been crushed & stockpiled at the Sidney stockpile site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: M-5006(3) & MRRS-5007(1)

CONTRACT AMOUNT: $1,087,274.00

PROJ. NAME: BNRR Underpass

CONTRACTOR: Cop Constr. Co.

LENGTH: 0.5

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 186 W.D.

DATE WORK STARTED: 1-24-83

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: -

% TIME USED: 79

NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: -

NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: No work by Contractors this past period. Work remaining consists of the lighting work by Change Order, and sub-Contractor is waiting for delivery of materials, which is expected to be about June 15, 1984. One engineer is assigned part time on Final Notes and records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: BRS-RS-7-058(03)007
CONTRACT AMOUNT: $2,826,728.90
PROJ. NAME: Snowden Bridge
CONTRACTOR: Lunda Constr. Co.
LENGTH: 2.884 Miles
FROM (town): —
COUNTY: McKenzie-Williams - N.D.
AWARD DATE: —
CONTRACT TIME: 512
DATE WORK STARTED: —
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: Aug 1985
% COMPLETE: 21%
NO. DAYS WORKED PER WEEK:
% TIME USED: 13%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Walter A. Peterson
TELEPHONE:
NO. OF ENG. PERSONNEL EMPLOYED: —
ADDRESS:

GENERAL: Prime Contractor Lunda Constr. Co. worked on Cofferdam and Driving Piling on Pier #2 and on the Cofferdam on Pier #3. Percent Complet on structure Items are: Concrete 2%, Steel Piling 35% and Cofferdams 7%.

Sub-Contractor Candee-Mousel hauled dirt from borrow areas and installed pipe. Items and percent Complete are: Dirt 75%, Pipe 96% grading-misc. 20% and Lump Sum items 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31-1984

PROJECT NO.: BR 9046 (5) DATE SURVEY AUTHORIZED: 12-6-83

PROJ. NAME: Big Muddy Creek Structure DATE WORK STARTED: 4-4-84

LENGTH: 0.4 miles ESTIMATED COMPLETION DATE: 6-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: EAST FORK SHOTGUN CR. - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 5/30/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31-1984

PROJECT NO.: BR 9028 (7) DATE SURVEY AUTHORIZED: 11-8-83

PROJ. NAME: Redwater River Bridge - McCone DATE WORK STARTED: 2-1-84

LENGTH: 0.45 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4-6-84

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT Final

FOR THE PERIOD ENDING: May 31-1984

PROJECT NO.: BR 9010 (7) DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: Eagle Cr. - S.E of Plentywood DATE WORK STARTED: 12-16-83

LENGTH: 0.3 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4-6-84

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 5/30/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FINAL

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: 9/19/84

PROJ. NAME: NINTH AVE. N.E. SIDNEY DATE WORK STARTED: 2/6/84

LENGTH: 0.44 MILES ~~ESTIMATED~~ COMPLETION DATE: 5/18/84

DATE SUBMITTED TO DISTRICT: 5/30/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-7877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FINAL

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: IR 94-3 (35) 115 DATE SURVEY AUTHORIZED: 4/5/84

PROJ. NAME: HATHWAY - E & W DATE WORK STARTED: 5/24/84

LENGTH: 13.0 MILES ~~ESTIMATED~~ COMPLETION DATE: 5/30/84

DATE SUBMITTED TO DISTRICT: 5/30/84

PROJECT MANAGER: A. ANDERSON TELEPHONE: 365-5296

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: F 42-3 (7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck - Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 3 TO 5 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

FINAL

DISTRICT: GLENDIVE

RICHLAND CO.
CHANGED PRIORITY
~ THIS PROJECT
IS BEING DROPED.

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: RS 261-2 (1) 34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SOUTH OF SHADWELL CR. DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 3/30/85

DATE SUBMITTED TO DISTRICT: 5/30/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: IR 94-4(37) 155 DATE SURVEY AUTHORIZED: 4/5/84

PROJ. NAME: PRAIRIE CO. LINE-WEST DATE WORK STARTED: ~

LENGTH: 8.5 MILES ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: 5/30/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1984

PROJECT NO.: F 26-1 (1) 3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY - N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 4.8 MILES ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: 5/30/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1984

PROJECT NO.: BR 9007(4) DATE SURVEY AUTHORIZED: December 9, 1983

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 mile ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 31

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 14-3(3) 108 Shawmut West	Widen & Overlay	P.I.H	0	50	7-84
F 16-1(17) 12 Billings North	Reconstruction	Pre P.I.H	16	9	12-84
F 53-2 (2) 40 Lavina South	Overlay & Widening	Pre P.I.H	0	2	1-85
F 57-3 (12) 97 West Grassrange West	Overlay & Widen	P.I.H	152	50	12-84
RS 302-1 Moff Rimrock East	Reconstruction	Public Hearing	16	1	12-85
RS 308-1 (6) Belfry - West	Widen & Overlay Reconstruction	Final P.I.H	132	50	12-84
RS 424-2 Hanover Road	Grade & Gravel Rebuild	Final P.I.H	44	50	8-84
M 690(1) Laurel Street	Overlay	P.I.H	0	41	7-84
RS 500-2.17 Mosby So.	Reconstruction	P.I.H	56	4	3-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: IR 90-8(95) 385
PROJ. NAME: REED POINT E. & W.
LENGTH: 14.5 MILES
COUNTY: SWEETGRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 3
% TIME USED: 11
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,411,361.90
CONTRACTOR: McINTYRE CONSTR. Co.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 252-4138
ADDRESS: BILLINGS, MT.

GENERAL: THE CONTRACTOR IS CRUSHING MATERIAL FOR THE PLANT MIX OVERLAY AND THE SUB-CONTRACTOR, ONE WAY SIGN Co., IS RAISING THE GUARDRAIL ON THE PROJECT.

ENGINEERING PERSONNEL ARE SETTING POINTS, RUNNING LINE, AND INSPECTING GUARDRAIL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: IR90-8(96)413

PROJ. NAME: PARK CITY E. & W.

LENGTH: 14.0 MILES

COUNTY: STILLWATER

CONTRACT TIME: 80 WORKING DAYS

ORDER TO PROCEED DATE: 9-19-83

% COMPLETE: 85

% TIME USED: 46

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,072,864.45

CONTRACTOR: EMPIRE SAND & GRAVEL CO.

FROM (town): BILLINGS

AWARD DATE: 8-29-83

DATE WORK STARTED: 9-7-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: BILLINGS, MT.

GENERAL: NO WORK HAS BEEN DONE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: IR 90-9(61)486 U-2

CONTRACT AMOUNT: $ 1,421,691.66

PROJ. NAME: HARDIN WEST

CONTRACTOR: EMPIRE SAND & GRAVEL CO.

LENGTH: 6.2 MILES

FROM (town): BILLINGS

COUNTY: BIG HORN

AWARD DATE: 11-7-83

CONTRACT TIME: 70 WORKING DAYS

DATE WORK STARTED: 11-3-83

ORDER TO PROCEED DATE: 4-16-84

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 27

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 30

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: 5-25-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. HARTMAN

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: BILLINGS

GENERAL: ALL ITEMS ON THE PROJECT ARE COMPLETE. FINAL INSPECTION AND CERTIFICATION IS PENDING A DECISION ON A SECOND COAT OF EPOXY PAINT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-84

PROJECT NO.: IR 94-2(23)50
PROJ. NAME: HYSHAM HILLS
LENGTH: 11.9 MILES
COUNTY: YELLOWSTONE - TREASURE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 29
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 2,187,516.69
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-83
DATE WORK STARTED: 2-17-84
PROBABLE COMPLETION DATE: 7-6-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 11 ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF SURFACING WITH PL. MIX SURF. GR. B, O.G.E.C., CLEANING PIPE & DITCHES, RAISE METAL GUARD RAIL, REMOVE & RESET CONCRETE MEDIAN RAIL, & STRIPING.

ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: SURFACING ITEMS 100%, GUARD RAIL 100%, STRIPING 50%, MISC. ITEMS 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: ID90-9(36)531 U2
CONTRACT AMOUNT: $14,729,277.59
PROJ. NAME: LODGEGRASS-SOUTH
CONTRACTOR: BEYER'S GENERAL CONSTR, INC,
LENGTH: 11.7 MILES
FROM (town): BUTTE, MONTANA
COUNTY: BIG HORN
AWARD DATE: 9-30-83
CONTRACT TIME: 250 WORKING DAY
DATE WORK STARTED: 2-27-84
ORDER TO PROCEED DATE: 10-31-83
PROBABLE COMPLETION DATE: 10-1-85
% COMPLETE: 10%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 6%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 73
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 639-2429
NO. OF ENG. PERSONNEL EMPLOYED: 20
ADDRESS: P.O. Box 642
LODGEGRASS, MONTANA
59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE & STRUCTURE WORK. GRADING IS BEING DONE FROM STA. 69+00 TO STA 126+00 AND FROM STA. 470+00 TO STA 595+00. PIPE ARE BEING INSTALLED FROM 115+00 TO 126+00 AND FROM STA 354+00 TO STA 601+65. WORK IS BEING DONE ON STRUCTURES @ STA 48+75, 123+50 & 429+80. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS-30%; GRADING-20%; DRAINAGE-16%; STRUCTURES-14%. ENGINEERING PERSONNEL ARE SLOPE STAKING, MEASURING TOPSOIL, & GRADING PIPE & ARE ON CONSTRUCTION INSPECTION

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: I-ID 90-9 (62) 543 F-74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Compnay, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, mt

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 6

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 20

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 35

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak

TELEPHONE: [redacted] 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Hilde Construction Company, Inc., begin work on the project on 5-10-84. Work in progress consists of building the fill for the Wyola Interchange Structures and grading the Wyola Connection Road.

Martinez Construction Company is installing [redacted] Drain culverts in the Wyola Interchange area and on the Wyola Connection road.

Grading items are 9% complete, Drainage items are 25% Complete.

A 10 person engineering crew is assigned to construction layout and Inspection work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 25
% TIME USED: 25
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 5

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Due to heavy snows, no grading work has been done on the project during the reporting period.

Martinez Construction Company is placing "DD" Concrete for the cutoff walls for the [redacted] Vehicular Under-Pass at station 1174+00.

Cop Construction Company placed Class "AD" Concrete for footing [redacted] and Abutment walls at the Aberdeen Interchange Structure.

Grading items are 40% complete, Drainage items are 55% complete, AD Concrete is 48% complete, Piling is 100% complete. The Structure as a whole is 20% complete.

A 5 person engineering crew is assigned to construction inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-84

PROJECT NO.: RTF 4-1(7)34 & RTF 78-1(1)0 CONTRACT AMOUNT: $ 711,802.00
PROJ. NAME: FROMBERG - ROCKVALE RED LODGE - COLUMBUS CONTRACTOR: SALVESON CONST. CO.
LENGTH: 56 MILES FROM (town): HARDIN
COUNTY: CARBON & STILLWATER AWARD DATE: 4-30-84
CONTRACT TIME: BY SEPT. 1, 1984 DATE WORK STARTED: 5-21-84
ORDER TO PROCEED DATE: 6-1-84 PROBABLE COMPLETION DATE: 9-1-84
% COMPLETE: 1 NO. DAYS WORKED PER WEEK: 5
% TIME USED: ~ NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2 NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 9 ADDRESS: DEPT. OF HYWS
BILLINGS, MT.

GENERAL: THIS PROJECT WAS LET ON APRIL 26, 1984, AND THE PRECONSTRUCTION WAS HELD ON MAY 11, 1984.
THE CONTRACTOR BEGAN PRODUCING & STOCKPILING 1/2 IN. GR 2A COVER MATERIAL ON MAY 18, 1984.
SURFACING ITEMS ARE 1% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 25, 1984

PROJECT NO.: F 57 - 3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 86
% TIME USED: 75
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28, 1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 428-2425
ADDRESS: P.O. Box 844
Grassrange, Mont. 59032

GENERAL: Sub - Contractor Konitz Contracting has been reclaiming the material site. Seeding and fencing remain to be completed.

The Contractor has indicated that 6-4-84 he will begin Seal and Cover operation.

The Maintenance Section has made structural repairs to several bridges on Project which had loose deck planks or cracked stringers

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 25, 1984

PROJECT NO.: F 57 - 3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 162 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 26
% TIME USED: 22
NO. MEN EMPLOYED: 74
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 428-2425
ADDRESS: P.O. Box 844
Grassrange, Mont. 59032

GENERAL: Work accomplished this period consisted of Hilde Construction Grading with 70 men working 2-9 hour shifts 5 days a week moving Unclassified Excavation they completed the major grading 5-22-84. They completed crushing and stockpiling Plant Mix Surfacing Gr. B on 5-8-84. On 5-10-84 they began crushing and stockpiling 1" CBC Gr. 6-A and ½" Cover Material Gr. 2-A and completing it 5-21-84. Sub-Contractor Martinez with 4 men working 1-9 hour shift 5 days a week preparing pipe beds, installing pipe drains, salvaging Existing Bit. Surf. and MC 70 oil.

Items and percent complete are as follows: 12,054 Units of Traffic Control devices for 24%; 642 Hours of Traffic Control Flagging for 24%; 34,286.6 sq. yds. of rem. & stkpl. old Bit. Mat. for 29%; 405,491 Cu. Yds. of Excavation Unclassified for 99%; 22,203 Tons of Base Course 1" Gr. 6-A for 47%; 363.6 Tons of Blotter Material for 21%; 83.953 Tons Liquid Asphalt MC-70 for 26%; 16,575 Cu. Yds. of Excavation Culvert for 99%; 357.2 Cu. Yds. of Bedding Material for 95%; Drain Pipe 18" 604 lin. ft. for 40%; 24" 2244 lin. ft. for 93%; 30" 82 lin. ft. for 100%; 72" 758 lin. ft. for 100%; 84" 116 lin. ft. for 100%; 58" 420 lin. ft. for 100%; 65" 68 lin. ft for 100%; Farm Fence Type F2M 3267 Rods for 87%; Type F5M 1471 Rods for 73%; Single Panels FW 75 ea. for 40%; Double Panels FW 160 ea. for 100% Temporary Fence 450 Rods for 85%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: Rim Rock Road
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 30 %
% TIME USED: 28 %
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1984
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS MONTANA

GENERAL: THE EMBANKMENT IN PLACE IS 80% COMPLETE WITH THE EMBANKMENT UP TO GRADE FROM STA. 9+00 TO STA 0+00 ON RIMROCK ROAD & FROM 0+00 to 27th STREET ON LINES A, B, & C. The GUARD RAIL REMOVAL REMAINS AT 50% COMPLETE. The STORM SEWER MAN HOLES, CURB INLETS & RELATED PIPE ARE AT 95% COMPLETE. ALL AGGREGATE FOR THE PROJECT HAS BEEN CRUSHED AND STOCKPILED. ONE DAY (1) WAS LOST DUE TO INCLEMENT WEATHER.

FIVE (5) ENGINEERING PERSONNEL EMPLOYED ON PROJECT ON CONSTRUCTION LAYOUT, BLUETOPPING, INSPECTION, SAMPLING & TESTING, AND RELATED FIELD & OFFICE WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: M 1018 (6)
CONTRACT AMOUNT: $ 42,992.00
PROJ. NAME: 4th AVE N. & 31st ST.
CONTRACTOR: MIDLAND ELECTRIC Co.
LENGTH: AT INTERSECTION
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 5-9-83
CONTRACT TIME: CALENDAR DATE
DATE WORK STARTED: 11-7-83
ORDER TO PROCEED DATE: 5-9-83
PROBABLE COMPLETION DATE: _____
% COMPLETE: 27
NO. DAYS WORKED PER WEEK: _____
% TIME USED: _____
NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: _____
NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: K. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1984

PROJECT NO.: NES 7R-2 (3)35

PROJ. NAME: ABSAROKEE - COLUMBUS

LENGTH: 10.5 MILES

COUNTY: STILLWATER

CONTRACT TIME: 30 WORKING DAYS

ORDER TO PROCEED DATE: APRIL 16, 1984

% COMPLETE: 100

% TIME USED: 35

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE: MAY 3, 1984

CONTRACT AMOUNT: $ 43,586.60

CONTRACTOR: SWAN & SONS Construction

FROM (town): ANACONDA, MONT.

AWARD DATE: JAN. 30, 1984

DATE WORK STARTED: MARCH 20, 1984

COMPLETION DATE: MAY 3, 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: MAY 4, 1984

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN

TELEPHONE: 248-3827

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: ALL ITEMS ON THE PROJECT WERE Completed ON MAY 3, 1984

ALL ITEMS & NOTES HAVE BEEN CHECKED & THE FINAL submitted To the BILLINGS DISTRICT office on MAY 25, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: CT 314-1(6)33

PROJ. NAME: Busby - Kirby

LENGTH: 12.4 miles

COUNTY: Big Horn

CONTRACT TIME: 120 w.d.

ORDER TO PROCEED DATE: 7/13/83

% COMPLETE: 94

% TIME USED: 80

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE: ------

CONTRACT AMOUNT: $3,395,736.80

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls, Mont.

AWARD DATE: June 22, 1983

DATE WORK STARTED: July 29, 1983

PROBABLE COMPLETION DATE: 7/15/84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. Ottman

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 592 - 3628

ADDRESS: Dept. of Highways
Busby, Montana

GENERAL: The contractor finished paving and fencing. They are finishing the slopes and ditches, and cleaning up the project.

Items and Percentages of completion are as follows: Misc. Items 83%, Removal Items 100%, Exc. Items 100%, Culvert Items 99%, Surf. Items 93%, Cattleguards 100%, Fencing Items 100%, and Structure Items 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-84

PROJECT NO.: SMP 4499-83
PROJ. NAME: STATE MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, POWDER RIVER, YELLOWSTONE, CARBON
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 76
% TIME USED: 61
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 279,730.00
CONTRACTOR: ECKART CONSTRUCTION
FROM (town): MILES CITY
AWARD DATE: 11-30-83
DATE WORK STARTED: 3-6-84
PROBABLE COMPLETION DATE: UNKOWN
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID A SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF CRUSHING 1/2 IN. GR. 4A MATERIAL IN ROSEBUD COUNTY, CARBON COUNTY, & YELLOWSTONE COUNTY.
THE CONTRACTORS CRUSHER WAS DESTROYED BY FIRE IN THE ST. JOHN PIT IN YELLOWSTONE COUNTY ON 5-13-84.
ITEMS AND PERCENTAGES OF COMPLETE ARE AS FOLLOWS:
POWDER RIVER COUNTY - CRUSHING 100% COMPLETE, RECLAMATION TO BE COMPLETED THIS FALL.
ROSEBUD COUNTY - CRUSHING 100% COMPLETE, RECLAMATION TO BE COMPLETED THIS FALL.
CARBON COUNTY - 85% COMPLETE, HAUL & RECLAMATION LEFT.
YELLOWSTONE COUNTY - 20% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: RTF 14-3(4)88 & RTF 45-2(2)38

CONTRACT AMOUNT: $ 442,624.26

PROJ. NAME: Seal & Cover

CONTRACTOR: Century Paving

LENGTH: 20 Miles & 6 Miles

FROM (town): Lewistown

COUNTY: Wheatland

AWARD DATE: 04-30-84

CONTRACT TIME: On or before 9-1-84

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The preconstruction Conference has been rescheduled for June 6, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: HES 45-2(1)37
PROJ. NAME: S. Harlowton - Slope flattening
LENGTH: 0.28 Miles
COUNTY: Wheatland
CONTRACT TIME: 15 WD
ORDER TO PROCEED DATE: 04-30-84
% COMPLETE: 95
% TIME USED: 47
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 27,389.00
CONTRACTOR: Wiakens Const. Co.
FROM (town): Lewistown.
AWARD DATE: 04-09-84
DATE WORK STARTED: 05-22-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Project is 95% complete with minor clean-up work.
Expecting completion June 8, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: F63-1(3)10
CONTRACT AMOUNT: $1,955,038.60
PROJ. NAME: Harlowton-North
CONTRACTOR: Empire Sand & Gravel Co, Inc
LENGTH: 8.7 Miles
FROM (town): Billings
COUNTY: Wheatland
AWARD DATE: 01-30-84
CONTRACT TIME: 100WD
DATE WORK STARTED: 03-1-84
ORDER TO PROCEED DATE: 04-16-84
PROBABLE COMPLETION DATE: 8-1-84
% COMPLETE: 20
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 29
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6-10
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Rough grading of the dirt work is complete. Work is in progress on blue tops & top soil. Field approaches & approach pipes are still to be completed. Minor clean up work remains to be done around drainage pipes. The Gravel Crusher has produced approximate 80 % of the Plant Mix Mat'l and has switched over to 1½" Mat'l. 20% of the traffic Control has been used and 80 % of the pipe is complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: HES 63-1(2)7

CONTRACT AMOUNT: $ 11,934.00

PROJ. NAME: N-Hardwater - Snow Fence

CONTRACTOR: Conray Fencing

LENGTH: 983½ ft.

FROM (town): Hardin

COUNTY: Wheatland

AWARD DATE: 02-29-84

CONTRACT TIME: 30 WD

DATE WORK STARTED: 05-15-84

ORDER TO PROCEED DATE: 04-16-84

PROBABLE COMPLETION DATE: 06-15-84

% COMPLETE: 75

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 30

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Project is 75% Complete.
Contractor is shut down awaiting bolts.
Contractor intends to begin work again June 11, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: BR 9048 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 TO 4 % COMPLETE: 6

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: BR 9005(6) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: ROCK CREEK STRUCT. DATE WORK STARTED: 2-23-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 99

ADDITIONAL WORK TO BE ACCOMPLISHED WHEN MANPOWER IS AVAILABLE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1984

PROJECT NO.: DP 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: March 2, 1983

LENGTH: 14.4 miles ESTIMATED COMPLETION DATE: 6/15/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. Ottman TELEPHONE: 592 - 3628

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: J- 30-84

PROJECT NO.: IR 90-7(53)377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: GREYCLIFF E.&W. DATE WORK STARTED: 12-15-83

LENGTH: 7.0 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 75%

TWO MEN WORKED ONE PARTIAL SHIFT

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-84

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. ROAD DATE WORK STARTED: -

LENGTH: _____ ESTIMATED COMPLETION DATE: 4 WK.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

NO WORK UNTIL MANPOWER IS AVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-4-84

PROJECT NO.: F 57-3 (15) 67

DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: Moore - Lewistown.

DATE WORK STARTED: 11-15-83

LENGTH: 14± Miles

ESTIMATED COMPLETION DATE: 8-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: ~

% COMPLETE: 32

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

127

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
December 15, 1983

February 15, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081,X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	25%	43% 08/30/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	3%		Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	0%	19% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)			Morrill Asphalt Paving $3,186,808.40